

Confidential



solaredirect



SolaireHolman 1 LLC
50MW Solar PV Project

Brewster County Commissioner's Court

December 13, 2016




SolaireHolman Project Overview

Largest Solar Plant in the Largest County in Texas!

- **50 MWac Solar Photovoltaic Project, Single Axis Tracking**
- **Selling electricity to city of Houston and to ERCOT wholesale market**
- **Connecting to AEP/WTU Transmission Grid**
 - **Area transmission system reinforcements are underway**
- **Site is on 360 acres leased from Casner/Holman 6 Partnership ranch**
 - **West side of Hwy 67 NE of Alpine, 12 miles north of Alpine**
- **Project has executed agreements with:**
 - **County of Brewster**
 - **Alpine Independent School District (AISD)**
 - **Big Bend Hospital District**
- **Construction underway, current progress ~25%**
- **Will be operating in Spring 2017**

Elements of a Utility-Scale Solar PV System



Solar Array Tracker and Module Mounting



DC string wiring

Site Layout



Construction Progress – July – Site Preparation

Site Preparation Contractor
Heath Turner
HATCO Construction



Construction Progress – September – Civil Work



Construction Progress – October - Structural




Construction Progress – November – Trackers & Modules



First Modules Mounted – Nov 30th

Construction Progress – December – Electrical



Step-up Substation – 69kV – 52 MWac



Construction – By The Numbers

Material Quantities

- 500 miles of DC wiring
- 700,000 linear feet of trackers
- 203,840 modules (solar panels)
- 28,028 I-beam piles
- 26 blocks
 - 98 rows/trackers
 - 80 modules per row
 - 1 inverter-transformer station
- 2,548 self-powered tracker motors
- 5 miles medium voltage AC cables
- 4 miles of game fence
- 2.2 miles overhead power line

People and Equipment

- 148 workers (week of Dec 2nd)
- 179 sea containers delivered
- 200 trucks delivered
- 100% piles delivered, 40% installed
- 100% trackers delivered, 15% installed
- 40% of modules delivered, 5% installed
- 12 telescoping forklifts
- 3 pile driving rigs
- 2 excavators
- 1 water truck, full time (dust control)
- 24-hour security guards
- 15,000 work-hours
- Zero accidents/injuries

Online in Spring 2017

THANK YOU!

Matt Held
VP, Asset Development
512-514-6117
mheld@solairedirect.fr

Site Manager
Francois Gressier
432-364-2044